

Y	N	N	I T E M
E	O	/	
S		A	

**EAGL SYSTEM SITE ACCEPTANCE TESTING PROCEDURES/TASKS**

**NOTES or FOLLOW-UP ACTIONS NEEDED**

**MATERIALS/DEVICES - HARDWARE**


- 1** Are all EAGL System devices received for deployment?
- 2** Are there any EAGL System devices damaged or missing?

**INSTALLATION - Integrator Manual (IM) Section 1 & Installation Guide (IG)**

- 3** Are all EAGL System devices installed per deployment plans to include device location changes?
- 4** Were there device deployment location changes required and are these changes reflected on the deployment site plans?
- 5** Have all received FireFly® Wireless Ballistic Sensors had their battery shunts removed?
- 6** Have all deployed EAGL System devices requiring attachment to substrates been mounted using appropriate/applicable fasteners?

**INTEGRATION - Integrator Manual (IM) Section 1 & Installation Guide (IG)**

- 7** Are all EAGL System Gateway devices connected via POE cabling (CAT 5-6e)?
- 8** Is the EAGL System Control Unit installed and connected to LAN/WAN and input power?
- 9** Is the EAGL System Control Unit backup battery connected internally?
- 10** Is the EAGL System, Viking Dialer connected to telephone circuit?
- 11** Is the EAGL System connected to an Access Control system?
- 12** Is the EAGL System connected to a Video system?
- 13** Is the EAGL System connected to any other warning system or device? If so List.



Y	N	N	I T E M
E	O	/	
S		A	

**EAGL SYSTEM SITE ACCEPTANCE TESTING PROCEDURES/TASKS**

**NOTES or FOLLOW-UP ACTIONS NEEDED**

**TESTING - Integrator Manual (IM) & Installation Guide (IG)**

The following checklist items can be used to quality check EAGL System integration **ONLY** and **DO NOT** represent the Integration Order-Of-Operation as found in the IM, Section 3. Functionality testing can only be performed via the EAGL System User Interface after all the EAGL System devices have been installed, enrolled and configured. **IM, Section 2 & IG, Sections 2 through 4.**

- 14** Was the EAGL System configured for website, server and account integration? **(IM, Sections 2.1.5, 2.1.6, 2.4.2-1, 2.4.2-2, & 3.2)**
- 15** Were the appropriate user log-ins assigned and credentialed on the EAGL System? **(IM, Section 2.3)**
- 16** Have the applicable cameras been associated to assigned FireFly® Sensors? **(IM, Section 2.4.3-3)**
- 17** Have all of the EAGL System Gateways been "pinged" thus establishing communication with the EAGL System? **(IM, Sections 2.1.4 & 2.4.2-7)**
- 18** Has the Access Control system door groups been enrolled, assigned & tested? **(IM, Sections 2.4.1-1, 2.4.1-2, 2.4.2-3 & 2.4.2-4)**
- 19** Have all of the FireFly® Sensors been enabled and sent the EAGL System with "Heartbeat" information? **(IM, Sections 2.4.1-6 & 2.4.2-8)**
- 20** Was the EAGL System time-zone configured? **(IM, Section 2.1.5)**
- 21** Was the EAGL System configured to provide the **COMMUNICATION** features? **(IM, Sections 2.4.1-3, 2.4.2-5 & 2.4.2-6) See also Item 22**
- 22** Were NOTIFICATION messages configured in the Viking dialer? **(IG, Sections 4.2 through 4.4)**
- 23** Were floor plans indicating appropriate icons representative of sensor, access control and video assets integrated with the EAGL System and checked for accuracy? **(IM, Sections 2.4.1-7, 2.4.1-8, 2.4.3-4)**



Y	N	N	I T E M
E	O	/	
S		A	

**EAGL SYSTEM SITE ACCEPTANCE TESTING PROCEDURES/TASKS**

**NOTES or FOLLOW-UP ACTIONS NEEDED**

- 24** Was the EAGL System "**SHOTS FIRED**" function configured? **(IM, Section 2.1.3)**
  
- 25** Was the EAGL System functionality for event logging tested to include exportable information where applicable? **(IM, Sections 2.1.7, 2.5, 2.5.1 & 2.5.2)**
  
- 26** Was the EAGL System functionally tested, all FireFly® Sensors, Access Control, Video and **NOTIFICATION** features?
  
- 27** Has a schedule for EAGL System testing been established? Please indicate criteria in NOTES and FOLLOW-UP column!
  
- 28** Has the customer/client received training on EAGL System operation, administration, testing and event/test logging & reporting?
  
- 29** Has the customer/client received or has access to applicable EAGL System operating documentation?
  
- 30** Did the EAGL System perform satisfactorily during testing?

**CUSTOMER**

Customer or Authorized Agent  
Printed Name: \_\_\_\_\_.

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

.

**INTEGRATOR**

Integrator  
Printed Name: \_\_\_\_\_.

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

.

